


NESTLE UPGRADE OF CLOAKROOM

No 38 Light house Street, Agbara, Ogun

Project Description:	This project involves upgrading the cloak room for employees
Project Start:	17.11.2025
Expected End:	30.11.2025
Report Week:	Week 2



OVERALL PROJECT COMPLETION



PROJECT IN PICTURES



Indoor



Outdoor



Sitting Room



Kitchen

PROGRESS REPORT

Work Completed This Week:

Site Preparation

- ✓ Completed the grading and leveling of the site.
- ✓ Excavation for the foundation was finalized.
- ✓ Removed debris and ensured the site is clear for construction activities.

Foundation Work

- ✓ Poured concrete for the footings and allowed proper curing.
- ✓ Installed rebar reinforcements for added structural integrity.
- ✓ Began forming the foundation walls.

Framing Activities

- ✓ Delivered and inspected framing materials.
- ✓ Started framing the ground floor walls and marked layout for interior partitions.
- ✓ Installed temporary supports to ensure alignment.

UPCOMING ACTIVITIES

Upcoming Activities for Next Week:

Foundation Work

- ✓ Complete curing of foundation walls and conduct structural integrity inspections.
- ✓ Backfill around the foundation to ensure proper drainage and stability.

Framing

- ✓ Continue framing for the upper floors, including walls and floor joists.
- ✓ Install beams and supports for the roof structure.
- ✓ Begin framing interior walls and partitions.

Prepared By:

Emmanuel Efe Asika

Date Prepared:

25/11/2025